



VFD /AC VARIABLE SPEED DRIVE START UP REPORT

This form is to be used by Authorized personnel to verify proper application and installation of Honeywell Drives. Fill out the form completely and mail or fax to Honeywell VFD Program Coordinator at (612) 951-1230 within 30 days of installation.

A. Customer Information

Jobsite
City, State
.....
Contact
Phone#

B. Drive Information

Unit/Model # HVFSD3D.....
Serial #.....
Software Rev:
Application Used
Motor Cable Length

Date of Start Up

Start Up Contractor Information

Service Order
Service Technician
Phone #

Purchased From

Company Name.....

Motor Information

Manufacturer
Model #
SF..... HP
AMPS..... Voltage.....
RPM PF.....

C. Installation Check List

<input type="checkbox"/> Check Proper Ambient Temperature	<input type="checkbox"/> Check free flow of cooling air
<input type="checkbox"/> Check proper grounding	<input type="checkbox"/> Check wire runs & conduit
<input type="checkbox"/> Check cable connections	<input type="checkbox"/> Check all mechanical connections
<input type="checkbox"/> Check motor disengage	<input type="checkbox"/> Check I/O – connections
<input type="checkbox"/> Motor Rotation -VFD	<input type="checkbox"/> Motor Rotation - Bypass

D. Electrical Start-Up (measurements at full speed)

Input Voltage L1-L2..... L2-L3 L3-L1
Output Voltage L1-L2 L2-L3L3-L1
Input Current Phase APhase BPhase C.....
Output Current Phase A Phase BPhase C.....

E. The VFD is mounted per installation Manual Instructions Yes () No ()

F. 3 Contactor ByPass build BY 3D TGAHP ESA Serial Number

G. Installation Information (check one)

I certify that start-up of the Honeywell Drive has been accomplished according to the instructions and procedures in the installation and start-up sections of the User’s Manual supplied with the drive. No exceptions noted.

Installation and/or start-up of the Honeywell Drive does not meet the requirements listed in the User’s manual supplied with the unit for the following reason(s):

Start-up Performed By:..... Date:

End UserInstalled by Licensee Installer YES () NO ()

(End user’s signature verifies acceptance of work performed, Signature is not required if end user is not available)